


SEMSWA CIP Project Status Update

May, 2011



PROJECT: Piney Cr. Stabilization (Tower to Liverpool)

DESCRIPTION: Design and construction of stream stabilization of Piney Creek. UDFCD joint project.

BUDGET: \$550,000

STATUS: Construction underway

CHANGE SINCE LAST REPORT:
CONSTRUCTION 85% COMPLETE

MILESTONES

Construction Completion: June 2011



PROJECT NAME: PINEY CREEK (TOWER TO LIVERPOOL)



PROJECT NAME: PINEY CREEK (TOWER TO LIVERPOOL)



PROJECT: West Toll Gate Creek at Fox Hill Park

DESCRIPTION: Design and construction of stream stabilization improvements


BUDGET: \$350,000

STATUS: CONSTRUCTION UNDERWAY

CHANGE SINCE LAST REPORT: CONSTRUCTION 95% COMPLETE

MILESTONES

Construction Completion: May 2011



PROJECT NAME: WEST TOLLGATE



PROJECT NAME: WEST TOLLGATE



PROJECT NAME: WEST TOLLGATE



PROJECT NAME: WEST TOLLGATE



PROJECT: Lone Tree Creek Pond L-1 West

DESCRIPTION: Design and construction of the regional stormwater pond.

BUDGET: \$225,000

STATUS: CONSTRUCTION UNDERWAY

CHANGE SINCE LAST REPORT:

Construction 50% Complete

MILESTONES:

Construction Completion: June, 2011



PROJECT: Lone Tree Creek Pond L-1 West




PROJECT NAME: POND L1 WEST



PROJECT NAME: POND L1 WEST





ACTIVE DESIGN PROJECTS (FALL 2011 CONSTRUCTION START)		
<u>PROJECT</u>	TOTAL ESTIMATED <u>COST (\$)</u>	SEMSWA ESTIMATED <u>COST (\$)</u>
LINCOLN EXECUTIVE CENTER EAST POND	390,000	390,000
WINDMILL CREEK POND W-1 (PHASE 1)	850,000	850,000
FOREST PARK - TRIBUTARY B STABILIZATION	280,000	280,000
LONE TREE CREEK POND L-2 (PHASE 1)	560,000	560,000
GOLDSMITH GULCH (PHASE 1) - CALEY CULVERT	265,000	265,000
DOVE CREEK POND D-2	750,000	750,000
LITTLE DRY CREEK REACH 6 STABILIZATION	650,000	650,000
TOTAL	3,995,000	3,995,000