



NORTH

Control Measures Legend:	
Concrete Washout Area	CWA
Grout Mixing Station	GMS
Stabilized Staging Area	SSA
Street Sweeping	SS
Stockpile	SP
Landscaping	LS
Seed & Mulch	SM
Sediment Control Log	SCL
Silt Fence	SF
Vehicle Tracking Control	VTC

Would it be helpful to include the definition of Control Measures here? Or include "erosion, sediment and waste controls"?

Image by ArapaMAP

SEMSWA CASE No. GPR25-000xx

Site Address:

City of Centennial / Arapahoe County

Lot area: x.xx acres

Disturbance area: x.xx acres

THIS PLAN IS ONLY FOR LAND DISTURBANCES LESS THAN (1) ACRE AND NOT PART OF A LARGER COMMON PLAN OF DEVELOPMENT OR SALE. DISTURBANCES (1) ACRE OR GREATER OR PART OF A LARGER COMMON PLAN OF DEVELOPMENT OR SALE WILL RESULT IN ADDITIONAL REQUIREMENTS.

Control Measures (CM) pertain to erosion and sediment control are approximate in size and location. This erosion and sediment control plan is not to be utilized as a grading plan. If grading on site is necessary, it shall not adversely impact adjacent properties. Flow arrows may not depict actual flow patterns in the field.

Proposed structures/improvements shown are approximate in size and location.

Reference SEMSWA GESC Manual Standard Notes & Details revised March 2025 located in Appendix C for additional information. ESC notes are indicated in italics.

SEMSWA Acceptance Block
Engineering & Construction Division
This plan has been reviewed by SEMSWA for Erosion, and Sediment Control Improvements only.